		Connectivity Fund Summary					
BUDGET			Estima	mated In-House Savings			
Approved 5 year Connectivity Budget* \$ 1	18,204,478.00				Design		Inspection
Less 2021: \$ ((2,028,116.85)		2021	\$	189,100.00	\$	50,400.00
Less 2022: \$ ((2,355,567.29)		2022	\$	-	\$	94,300.00
Less 2023: \$ ((6,118,739.00)		2023	\$	-	\$	103,900.00
Less 2024: \$ ((3,360,000.00)						
Less 2025: \$ ((1,900,000.00)						
Less 2026: \$	(175,000.00)						
Anticipated Remaining Budget \$	2,267,054.86		Total Savings	\$	189,100.00	\$	248,600.00
*Initial approved 5-year budget noted on Legislation was \$20,156,078.00 Veterans Trail Phase 1 was moved to Parks Budget			Combined Savings	\$	437,700.00		

2021 PROJECTS									
	BUDGET SUMMARY								
2021 Budget	\$ 3,402,790.00								
Add'l funds appropriated	\$ -								
Expenditures	\$ 2,028,116.85								
Budget Remaining	\$ 1,374,673.15								
	PO SUI	MMARY**				Estimated In-	House Savings		
						Design (15% of	Inspection (4% of		
2021 Projects	PO Amount	Expenditures to Date	Remaining PO Balance	Over/Under Contract	Final/Ongoing	Construction Cost)	Constuction Cost)		
Herrick Park (Darrow Rd - Lascala) - Construction	\$ 612,204.05	\$ 573,440.45	\$-	\$ (38,763.60)	Final	\$ 86,000.00	\$ 22,900.00		
SR 91 (N. Corp - Garden Ln) - Construction	\$ 260,025.10	\$ 223,092.10	\$-	\$ (36,933.00)	Final	\$ 33,500.00	\$ 8,900.00		
SR 91 (Corporate - Existing) - Construction	\$ 501,278.30	\$ 463,881.30	\$-	\$ (37,397.00)	Final	\$ 69,600.00	\$ 18,600.00		
Middleton Road (SR 91 - Highpoint Park) and Stow Road (Chamberlin - Existing									
<u>Sidewalk) - Design</u>	\$ 339,858.00	\$ 322,303.27	\$ 17,554.73	\$-	Ongoing	\$-	\$-		
Stow Road (Hudson Springs Park - SR 303) and SR 303 (N. Hayden - Stow) -									
Design	\$ 198,429.00	\$ 171,135.38	\$ 27,293.62	\$-		\$-	\$-		
SR 303 (Stow-Stone) - Design	\$ 137,148.00	\$ 97,925.16	\$ 39,222.84	\$-	Ongoing	\$-	\$-		
Owen Brown (Morse - Lennox) - Design	\$ 92,268.00	\$ 63,249.50	\$ 29,018.50	\$ -	Ongoing	\$ -	\$ -		
Total 2021	\$ 2,141,210.45	\$ 1,915,027.16	\$ 113,089.69	\$ (113,093.60)		\$ 189,100.00	\$ 50,400.00		

2022 PROJECTS										
BUDGET SUMMARY										
2022 Budget	\$ 4,422,500.00									
Add'l funds appropriated***	\$ (1,092,300.00)									
Expenditures	\$ 2,355,567.29									
Budget Remaining	\$ 974,632.71									
	PO SUI	MMARY**				Estimated In-House Savings				
						Design (15% of	Inspection (4% of			
2022 Projects	PO Amount	Expenditures to Date	Remaining PO Balance	Over/Under Contract	Final/Ongoing	Construction Cost)	Construction Cost)			
Middleton Road (SR 91 - I480) - Construction	\$ 2,275,824.02	\$ 1,872,349.46	\$ 403,474.56	\$-	Ongoing	\$ -	\$ 91,100.00			
Stow Road (Pine Trails-Existing) - Construction	\$ 79,743.27	\$ 44,624.76	\$ 35,118.51		Ongoing	\$ -	\$ 3,200.00			
Total 2022	\$ 2,355,567.29	<u>\$ 1,916,974.22</u>	\$ 438,593.07	<u>\$</u>		<u>\$</u>	<u>\$ 94,300.00</u>			

2023 PROJECTS										
BUDGET SUMMARY										
2023 Budget	\$ 4,032,240.00									
Add'l funds appropriated*	\$ 2,086,499.00									
Expenditures	\$ 2,865,577.82									
Budget Remaining	\$ 3,253,161.18									
*Appropiated amounts include: SR 303 and Stow Road; Middleton, Pha	se 2; SR 303 (Nicholson	W Case) design; and Ow	ven Brown							
	PO SL	JMMARY				Estimated In-	House Savings			
						Design (15% of	Inspection (4% of			
2023 Projects	PO Amount	Expenditures to Date	Remaining PO Balance	Over/Under Contract	Final/Ongoing	Construction Cost)	Construction Cost)			
Stow Road (Hudson Springs-303) and SR 303 (N Hayden - Stow) - C	\$ 1,452,777.93	\$ 14,500.00	\$ 1,438,277.93		Ongoing	\$-	\$ 58,200.00			
<u>SR 303 (Stow-Stone) - C</u>	\$ 1,075,260.49	\$ 4,840.00	\$ 1,070,420.49		Ongoing	\$-	\$ 43,100.00			
Middleton (Valley View - SR 91) - C	\$ 267.60	\$ 70.00	\$ 197.60		Ongoing	\$-	\$ 100.00			
Owen Brown (Morse-Lennox) - C	\$ 61,292.80	\$ 61,112.00	\$ 180.80		Ongoing	\$-	\$ 2,500.00			
Hines Hill (Valley View - Hunting Hollow) - and Valley View (Hines Hill - Hunting H	\$ 275,979.00	\$-	\$ 275,979.00		Ongoing	\$-	\$-			
SR 303 (Existing Sidewalk - Hudson Crossing) - D	\$-		\$-		Ongoing	\$-	\$-			
SR 303 (Nicholson Dr - W. Case Dr) - C	\$-		\$ -		Ongoing					
Total 2023	\$ 2,865,577.82	\$ 80,522.00	\$ 2,785,055.82	<u>\$</u>		<u>\$</u>	\$ 103,900.00			

**Includes design, construction and incidentals

***SR 303 (Stow-Stone) was moved to 2023

2024 PROJECTS										
BUDGET SUMMARY										
2024 Budget	\$ 3,360,000.00									
Add'l funds appropriated	\$-									
Expenditures	<u>\$</u>									
Budget Remaining	\$ 3,360,000.00									
		PO SUI	MMARY							
			Anticipated							
2024 Projects	Encumbrances	Expenditures to Date	Expenditures	Over/Under Contract	In-House Design Cost	In-House Inspection	Final/Ongoing			
Hines Hill (Valley View - Glastonbury) - Construction	\$ 1,100,000.00									
Valley View (Hines Hill - Hunting Hollow) - Construction	\$ 700,000.00									
SR 303 (Existing Sidewalk - Hudson Crossing) - Construction	\$ 1,200,000.00									
Stow Road (SR 303 to Ravenna) Design	\$ 200,000.00				\$ -					
Ravenna Street (S. Hayden Pkwy - Stow) - Design	\$ 160,000.00				\$ -					
Total 2024	\$ 3,360,000.00	\$ -	<u>\$</u>	\$ -	<u>\$</u>					

2025 PROJECTS															
BUDGET SUMMARY															
2025 Budget	\$ 1,900,000.00														
Add'l funds appropriated	\$-														
Expenditures	<u>\$</u> -														
Budget Remaining	\$ 1,900,000.00														
		PO SU	MMARY												
			Anticipated												
2025 Projects	Encumbrances	Expenditures to Date	Expenditures	Over/Under Contract			Final/Ongoing								
Stow Road (SR 303 to Ravenna) Construction	\$ 1,000,000.00														
Ravenna Street (S. Hayden Pkwy - Stow) - Construction	\$ 900,000.00														
Total 2025	\$ 1,900,000.00	\$	\$ -	<u>\$</u>											

2026 PROJECTS										
BUDGET SUMMARY										
2026 Budget	\$ 175,000.00									
Add'l funds appropriated	\$-									
Expenditures	\$ -									
Budget Remaining	\$ 175,000.00									
		PO SUI	MMARY							
			Anticipated							
2026 Projects	Encumbrances	Expenditures to Date	Expenditures	Over/Under Contract			Final/Ongoing			
Stow Road (Chamberlin Blvd, under I-480 - Pine Trails) - Construction	\$ 175,000.00									
Total 2026	\$ 175,000.00	<u>\$</u> -	\$ -	\$ -						