City of Hudson City Hall

<u>Expenses</u>

| Sources: | | Uses: | |
|----------------|-------------|---|---------------|
| Bond Proceeds | \$5,580,000 | Purchase of Building | (\$3,473,551) |
| | | Architectural Design | (\$135,740) |
| | | Architect's Renovation Est @ 12/31/18 | (\$1,772,000) |
| | | Architect's Renovation Est @ 12/31/18 Cont. | (\$63,709) |
| | | Note Interest | (\$135,000) |
| Total Sources: | \$5,580,000 | Total Uses: | (\$5,580,000) |

| Sources: | | Uses: | |
|---------------------|-----------------|---|---------------|
| New Note Proceeds | \$950,000 | Renovations Actual Award - Additional (1) | (\$631,479) |
| CDBG ADA Ramp Funds | \$75,000 | Renovations Actual Contigency | (\$168,967) |
| | | Security System | (\$90,000) |
| | | UPS Equipment for City Hall | (\$62,000) |
| | | IT Wiring | (\$19,715) |
| | | Digium SwitchVox VoIP Phones | (\$19,323) |
| | Research States | City Hall Exterior Painting | (\$12,600) |
| | | Gutters & Downspouts | (\$9,120) |
| | | Wireless for City Hall | (\$7,792) |
| | | Misc Minor Expenses | (\$4,004) |
| | | | |
| Total Sources: | \$1,025,000 | Total Uses: | (\$1,025,000) |

(1) The actual award amount of the renovations contract was \$2,467,188, which was \$631,479 over the Architect's Estimate.

| City Hall | Timeline |
|-----------|---|
| Date | Action |
| Jan-18 | Purchase Building |
| Jan-18 | City Hall Space Utilitzation Study completed |
| Oct-18 | Architectural design and renovation plans |
| Dec-18 | First bid opening. All bids rejected as exceeded engineer estimate <25% |
| Mar-19 | Bid and estimate revised |
| May-19 | 2nd bid awarded |
| Oct-19 | Occupancy |

.