As of 11/16/15	TRAIL NAME	Connectivity ID Path	Parks Master Plan Priority Rank	Connectivity Plan Priority Rank	Length in feet	ESTIMATED COST	Outside Funding Source	Outside Funding Source Dollar Amount	Parks Funding	STATUS				REMARKS
										DESIGN	RIGHT OF WAY	START DATE	TIME TO COMPLETE	
														Final design pending Park Board route selection based on
1	Veterans Trail Phase 1	E	1	Med	7,787	\$800,000	None	None	\$800,000	Pre-design 2015	TBD	TBD	TBD	engineering cost estimates.
														EDG Inc. has performed the category exclusions for this project.
														Final selection for the design of this project will occur by the end
2	Veterans Trail Phase 2	1	1	High	2,006	\$700,000	ODNR Grant	\$301,000	\$399,000	2016	TBD	2016	2018	of 2015.
														Design will analyze several alignment scenarios through Cascade
3	Veterans Trail Phase 3	U	1	Med	2,996	\$670,000	AMATS	\$500,000	\$170,000	2016	TBD	2016	2019	Park T Veterans Way Park and to Barlow Rd.
														Design will be re-routed in conjunction with the Barlow Rd.
														renovation project. Will meet the regional requirement that
4	Veterans Trail Phase 4	D	1	High	3,685	\$500,000	None	None	\$500,000	2016	N/A	2016	2016	originally passed along railway.
														Was scheduled for 2015, no bidders on the project, moved to
5	Hudsons Springs Connector	Q	3	High	1,265	\$152,000	None	None	\$152,000	2015	N/A	2016	2016	2016 in conjunction with city asphalt program.
														Summit County Metroparks to complete route from Wood
6	Barlow Farm Park Connector	Р	2	High	689	\$65,000	None	None	\$65,000	2016	TBD	2016	2016	Hollow Park
7	Cascade Trail Connector / Tie In	N	1	High	567	\$34,000	None	None	\$34,000	2017	N/A	2018	2018	Estimated cost is not confirmed.
8	Oak Grove Trail	Н	2	Med	2,298	\$165,600	None	None	\$165,600	2016	N/A	2016	2016	Completion in conjunction with Summit County Metro Parks
9	Maple Grove Connector	AA	3	High	5,593	\$275,000	None	None	\$275,000	2017	N/A	2017	2017	Possible construction form Summit County Metro Parks -??
10	Turnkpike Trail Phase 2	R	2	High	5,887	\$353,220	None	None	\$353,220	TBD	First Energy	TBD	TBD	In conjunction with First Energy easement.
11	Turnkpike Trail Phase 3	T	2	High	5,505	\$330,300	None	None	\$330,300	TBD	First Energy	TBD	TBD	In conjunction with First Energy easement.
	TOTALS				38,278	\$4,045,120		\$801,000	\$3,244,120					
	NOT PROPOSED AT THIS TIME													
	Mudbrook Trail Phase 1	0	1	Low	4,106	\$246,341								
2	Mudbrook Trail Phase 2	G	1	High	4,433	\$265,987								
3	Boston Mills Trail	F	1	Med	7,435	\$446,098								
4	Tinkers Creek Trail	L	3	Med	1,215	\$72,871								
5	MacLaren Trail	J	3	Low	1,271	\$76,243								
6	Ravenna Rd Trail Phase 1	S	1	Low	6,495	\$389,707								
7	Ravenna Rd Trail Phase 2	M	1	Med	4,338	\$260,270								
8	Doc Woods Trail	K	3	Low	1,912	\$114,700								
9	Mudbrook Trail Phase 3	В	1	Low	7,441	\$446,438								
10	Terex Trail	С	2	Low	7,287	\$437,228								
	TOTALS				45,933	\$2,755,883								
						. , ,								
	GRAND TOTALS				84,211	\$6,801,003								