

Park Board Meeting
Assistant Public Works Director Report
1-20-16

2015 follow-up

- 1-Playground equipment at Oak Grove is complete
- 2-New baseball dugout pads are installed. New benches are to be installed soon.
- 3-New basketball units have been installed.
- 4-New restrooms are on hold with the State of Ohio Building Department. Still anticipate 2016 spring install.
- 5-Oak grove lighting equipment to be delivered 2-8-16. Bid opening for the installation will be 1-26-16 and awarded On 2-2-16.
- 7-Hudson Spring Trail was carried over from 2015 due to no bidders. Will be constructed spring of 2016.

2016

- 1-Barlow farm connector trail. Norfolk Southern to take 24 weeks to review crossing. Summit County has acquired property on Barlow. They will demolish buildings and then proceed with trail extension. Timing-TBD
- 2-Oak Grove Trail. Gas line easement pending to determine final routing.
- 3-Shade structure for Veterans Way Park will be ordered and installed this spring.
- 4-Veterans Trail Phase 1- researching best route. Also looking to Summit County Metro parks, City of Boston Heights on their progress.
- 5-Veterans Way Phase 2- Environmental Design Group hired to design this phase.2018 completion.
- 6-Veterans Way Phase 3- Burgess and Niple Engineering hired to design this phase.2019 completion.
- 7-Veterans Way Phase 4- in conjunction with Barlow Rd. renovation. 2016/17 completion.
- 8-Skateboard park renovation.
- 9-Suggest bi-monthly meeting format.

